


Harmonogram prací

ID		Reč úk	číslo SO	Název SO	Doba trvání	Zahájení	Dokončení	Předchůdci																								
									19.	26.	VI 2025			VII 2025			VIII 2025			IX 2025			X 2025									
									30.	07.	14.	21.	28.	04.	11.	18.	25.	01.	08.	15.	22.	29.	06.									
60				Dodělavky	11 dny	28.07. 25	07.08. 25 59																									
61			D.2.3.6	Rozvody VN, NN, osvětlení a dálkové ovládání odpojovačů	23 dny	09.08. 25	31.08. 25																									
62			SO 01-86-01	ZAST Bílý Kostel nad Nisou, úprava osvětlení	15 dny	09.08. 25	23.08. 25 34SS																									
63			SO 01-86-02	ZAST Chotyně, úprava osvětlení	15 dny	17.08. 25	31.08. 25 37SS																									