







Harmonogram prací

Stránka 1

ID	Re	číslo SO	úkl	Název SO	Doba trvání	Zahájení	Dokončení	Předchůdci																													
									II 2025			III 2025			IV 2025			V 2025			VI 2025			VII 2025													
									27.	03.	10.	17.	24.	03.	10.	17.	24.	31.	07.	14.	21.	28.	05.	12.	19.	26.	02.	09.	16.	23.	30.	07.					
29				SO 01-14-01	Výstroj trati, km 11,300 - km 19,605	11 dny	18.05. 25	28.05. 25	27SS																												
30				D.2.1.2	Nástupiště	73 dny	20.03. 25	31.05. 25																													
31				SO 01-12-01	ZAST Bílý Kostel nad Nisou, prostá rekonstrukce nástupiště	67 dny	20.03. 25	25.05. 25																													
32					Demontáž nástupiště + zemní práce	2 dny	20.03. 25	21.03. 25	5SS																												
33					Zřízení nástupiště	17 dny	09.05. 25	25.05. 25	24SS+6 dny																												
34				SO 01-12-02	ZAST Chotyně, prostá rekonstrukce nástupiště	71 dny	22.03. 25	31.05. 25																													
35					Demontáž nástupiště + zemní práce	2 dny	22.03. 25	23.03. 25	32																												
36					Zřízení nástupiště	17 dny	15.05. 25	31.05. 25	24																												
37				D.2.1.3	Železniční přejezdy	13 dny	30.04. 25	12.05. 25																													
38				SO 01-13-01	Železniční přejezd P2814, evid. km 13,122	8 dny	30.04. 25	07.05. 25																													
39					Demontáž přejezdu + SČ + provizorní usjízdnění	1 den	30.04. 25	30.04. 25	23SS+1 den																												
40					ASP + realizace přejezdu	5 dny	03.05. 25	07.05. 25	24SS																												
41				SO 01-13-02	Železniční přejezd P2815, evid. km 15,178	11 dny	02.05. 25	12.05. 25																													
42					Demontáž přejezdu + SČ	1 den	02.05. 25	02.05. 25	23SS+3 dny																												
43					ASP + realizace přejezdu	5 dny	08.05. 25	12.05. 25	24SS+5 dny																												
44				D.2.1.4	Mosty, propustky, zdi	68 dny	23.03. 25	29.05. 25																													
45				SO 01-20-01	Železniční most, evid. km 11,905	28 dny	23.03. 25	19.04. 25																													
46					Práce se sneseným Žsv	22 dny	23.03. 25	13.04. 25	12																												
47					Dodělavky	6 dny	14.04. 25	19.04. 25	46																												
48				SO 01-20-02	Železniční most, evid. km 12,684	32 dny	24.03. 25	24.04. 25																													
49					Práce se sneseným Žsv	25 dny	24.03. 25	17.04. 25	13																												
50					Dodělavky	7 dny	18.04. 25	24.04. 25	49																												
51				SO 01-20-03	Železniční most, evid. km 12,888	52 dny	25.03. 25	15.05. 25																													
52					Práce se sneseným Žsv	34 dny	25.03. 25	27.04. 25	14																												
53					Dodělavky	18 dny	28.04. 25	15.05. 25	52																												
54				SO 01-21-01	Železniční propustek, evid. km 13,547	22 dny	17.04. 25	08.05. 25																													
55					Práce se sneseným Žsv	15 dny	17.04. 25	01.05. 25	15																												
56					Dodělavky	7 dny	02.05. 25	08.05. 25	55																												
57				SO 01-20-04	Železniční most, evid. km 17,234	36 dny	02.04. 25	07.05. 25																													
58					Práce se sneseným Žsv	25 dny	02.04. 25	26.04. 25	16																												
59					Dodělavky	11 dny	27.04. 25	07.05. 25	58																												
Harmonogram prací									Stránka 2																												

ID		Re číslo SO	Název SO	Doba trvání	Zahájení	Dokončení	Předchůdci																												
								II 2025				III 2025				IV 2025				V 2025				VI 2025				VII 2025							

60		D.2.3.6	Rozvody VN, NN, osvětlení a dálkové ovládání odpojovačů	21 dny	09.05. 25	29.05. 25																									
61		SO 01-86-01	ZAST Bílý Kostel nad Nisou, úprava osvětlení	15 dny	09.05. 25	23.05. 25	33SS																								
62		SO 01-86-02	ZAST Chotyně, úprava osvětlení	15 dny	15.05. 25	29.05. 25	36SS																								